

| Activity ID | Activity Description | Orig Dur | Rem Dur | Scheduled Start | Scheduled Finish | 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 | | | | | | | | | | | | | |
|-----------------------------------|---|----------|---------|-----------------|------------------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | Gantt Chart Area | | | | | | | | | | | | | |
| TELEGRAPH ROAD INTERCHANGE | | | | | | | | | | | | | | | | | | | |
| PRELIM/FINAL ENGINEERING | | | | | | | | | | | | | | | | | | | |
| VB0010 | Prelim/Final Engr Telegraph Rd Inter. | 3,636 | 0 | 18SEP98A | 12FEB08A | Prelim/Final Engr Telegraph Rd Inter. | | | | | | | | | | | | | |
| RIGHT-OF-WAY | | | | | | | | | | | | | | | | | | | |
| VB0020 | R/W App/Neg/Acquire for Constr of VB-2 & 5 | 460 | 0 | 28SEP03A | 15MAR05A | R/W App/Neg/Acquire for Constr of VB-2 & 5 | | | | | | | | | | | | | |
| VB0030 | R/W App/Neg/Acquire for Constr of VB-3 | 292 | 0 | 08MAR04A | 15MAR05A | R/W App/Neg/Acquire for Constr of VB-3 | | | | | | | | | | | | | |
| VB0100 | R/W App/Neg/Acquire for Constr of VB-4 | 88 | 0 | 01JUL03A | 27SEP03A | R/W App/Neg/Acquire for Constr of VB-4 | | | | | | | | | | | | | |
| VB0130 | R/W App/Neg/Acquire for Constr of VB-6 | 66 | 0 | 21MAR07A | 20JUL07A | R/W App/Neg/Acquire for Constr of VB-6 | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | | | |
| VB0038 | Adver Telegraph Road Interchange VB-2/3/6 | 0 | 0 | 28AUG07A | | Adver Telegraph Road Interchange VB-2/3/6 | | | | | | | | | | | | | |
| VB0040 | Telegraph Road Interchange Constr VB-2/3/6 | 1,964 | 1,888 | 12FEB08A | 30JUN13 | Telegraph Road Interchange Constr VB-2/3/6 | | | | | | | | | | | | | |
| VB0070 | Adver Telegraph Rd Tie In w/ US1 VB-4 | 0 | 0 | 13JAN04A | | Adver Telegraph Rd Tie In w/ US1 VB-4 | | | | | | | | | | | | | |
| VB0080 | Telegraph Rd Tie In w/ US1 Constr Contract VB-4 | 692 | 0 | 09APR04A | 01FEB06A | Telegraph Rd Tie In w/ US1 Constr Contract VB-4 | | | | | | | | | | | | | |
| VB0090 | Adver Advanced Utility and Demo Contract VB-5 | 0 | 0 | 10MAY05A | | Adver Advanced Utility and Demo Contract VB-5 | | | | | | | | | | | | | |
| VB0110 | Advanced Utility and Demo Contract VB-5 | 318 | 0 | 15AUG05A | 27MAR08A | Advanced Utility and Demo Contract VB-5 | | | | | | | | | | | | | |
| US ROUTE 1 INTERCHANGE | | | | | | | | | | | | | | | | | | | |
| PRELIM/FINAL ENGINEERING | | | | | | | | | | | | | | | | | | | |
| VA0010 | Prelim/Final Engr US1 Interchange | 3,691 | 533 | 26AUG98A | 14OCT09 | Prelim/Final Engr US1 Interchange | | | | | | | | | | | | | |
| RIGHT-OF-WAY | | | | | | | | | | | | | | | | | | | |
| VA0400 | R/W App/Neg/Acquire Towers/Tower | 1,067 | 0 | 01MAR99A | 31JAN02A | R/W App/Neg/Acquire Towers/Tower | | | | | | | | | | | | | |
| VA0410 | R/W App/Neg/Acquire for Ground Improvement | 301 | 0 | 22JAN01A | 19NOV01A | R/W App/Neg/Acquire for Ground Improvement | | | | | | | | | | | | | |
| VA0420 | Purchase Hunting Tower/Terace/Off-Full Take | 310 | 0 | 24JAN01A | 30NOV01A | Purchase Hunting Tower/Terace/Off-Full Take | | | | | | | | | | | | | |
| VA0430 | R/W App/Neg/Acquire Remainder of US1 | 566 | 0 | 30NOV01A | 19JUN03A | R/W App/Neg/Acquire Remainder of US1 | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | | | |
| VA0005 | Army Reserve Center Demolition VA-1 | 95 | 0 | 07AUG00A | 10NOV00A | Army Reserve Center Demolition VA-1 | | | | | | | | | | | | | |
| VA0075 | Adver Ground Improvement Contract VA-2 | 0 | 0 | 11SEP01A | | Adver Ground Improvement Contract VA-2 | | | | | | | | | | | | | |
| VA0080 | Ground Improvement Construction Contract VA-2 | 865 | 0 | 17DEC01A | 30APR04A | Ground Improvement Construction Contract VA-2 | | | | | | | | | | | | | |

Start Date 10APR98 0408
 Finish Date 30OCT13
 Data Date 30APR08
 Run Date 09MAY08 09:57

**Program Master Summary Schedule
 Woodrow Wilson Bridge Project**

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Activity ID | Activity Description | Orig Dur | Rem Dur | Scheduled Start | Scheduled Finish | Year | | | | | | | | | | | | | | |
|---------------------------------|--|----------|---------|-----------------|------------------|---|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
| | | | | | | 1999 | 2000 | 2001 | 2002 | 2003 | 2004 | 2005 | 2006 | 2007 | 2008 | 2009 | 2010 | 2011 | 2012 | 2013 |
| PRELIM/FINAL ENGINEERING | | | | | | | | | | | | | | | | | | | | |
| BR0010 | Preliminary Engr Potomac River Bridge | 1,540 | 0 | 25MAR99A | 12JUN03A | Preliminary Engr Potomac River Bridge | | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | | | | |
| BR0015 | Adver River Dredging Contract BR-1 | 0 | 0 | 22AUG00A | | Adver River Dredging Contract BR-1 | | | | | | | | | | | | | | |
| BR0020 | Potomac River Dredging Contract BR-1 | 109 | 0 | 20OCT00A | 06FEB01A | Potomac River Dredging Contract BR-1 | | | | | | | | | | | | | | |
| BR0025 | Adver River Bridge Foundations Contract BR-2 | 0 | 0 | 22FEB01A | | Adver River Bridge Foundations Contract BR-2 | | | | | | | | | | | | | | |
| BR0030 | River Bridge Foundations Constr Contract BR-2 | 775 | 0 | 17MAY01A | 01JUN03A | River Bridge Foundations Constr Contract BR-2 | | | | | | | | | | | | | | |
| BR0032 | Adver Bridge Bascule Contract BR-3A | 0 | 0 | 02JUL02A | | Adver Bridge Bascule Contract BR-3A | | | | | | | | | | | | | | |
| BR0033 | Bridge Bascule Construction Contract BR-3A | 2,002 | 108 | 21FEB03A | 15AUG08 | Bridge Bascule Construction Contract BR-3A | | | | | | | | | | | | | | |
| BR0038 | Adver VA Approach Contract BR-3B | 0 | 0 | 15OCT02A | | Adver VA Approach Contract BR-3B | | | | | | | | | | | | | | |
| BR0040 | Bridge VA Approach Construction Contract BR-3B | 1,942 | 611 | 22APR03A | 31DEC09 | Bridge VA Approach Construction Contract BR-3B | | | | | | | | | | | | | | |
| BR0039 | Adver MD Approach Contract BR-3C | 0 | 0 | 06JAN03A | | Adver MD Approach Contract BR-3C | | | | | | | | | | | | | | |
| BR0045 | Bridge MD Approach Construction Contract BR-3C | 1,998 | 216 | 13JUN03A | 01DEC08 | Bridge MD Approach Construction Contract BR-3C | | | | | | | | | | | | | | |
| BR0070 | Traffic Switch to New Outer Loop Brdg BR-3A,B,C | 39 | 0 | 09JUN06A | 17JUL06A | Traffic Switch to New Outer Loop Brdg BR-3A,B,C | | | | | | | | | | | | | | |
| BR0080 | Traffic Switch to New Inner Loop Brdg BR-3A,B,C | 1 | 1 | 31MAY08* | 31MAY08 | Traffic Switch to New Inner Loop Brdg BR-3A,B,C | | | | | | | | | | | | | | |
| BR0090 | Grid Deck Replacement Constuction Contract | 845 | 0 | 09AUG00A | 02DEC02A | Grid Deck Replacement Constuction Contract | | | | | | | | | | | | | | |
| MITIGATION | | | | | | | | | | | | | | | | | | | | |
| BR0118 | Adver W Mitig - IC/LPB Stream Mitigation MM-1 | 0 | 0 | 02APR02A | | Adver W Mitig - IC/LPB Stream Mitigation MM-1 | | | | | | | | | | | | | | |
| BR0120 | W Mitig - IC/LPB Stream Mitigation MM-1 | 743 | 0 | 20AUG02A | 08SEP04A | W Mitig - IC/LPB Stream Mitigation MM-1 | | | | | | | | | | | | | | |
| BR0108 | Adver Wet Mitig - NWB/SC Stream Mitigation MM-2 | 0 | 0 | 23APR02A | | Adver Wet Mitig - NWB/SC Stream Mitigation MM-2 | | | | | | | | | | | | | | |
| BR0110 | W Mitig - NWB/SC Stream Mitigation MM-2 | 837 | 0 | 16SEP02A | 11JAN05A | W Mitig - NWB/SC Stream Mitigation MM-2 | | | | | | | | | | | | | | |
| BR0168 | Adver Wetland Mitigation - Rock Creek MM-3 | 0 | 0 | 14APR03A | | Adver Wetland Mitigation - Rock Creek MM-3 | | | | | | | | | | | | | | |
| BR0170 | W Mitig - Rock Creek MM-3 | 674 | 0 | 09OCT03A | 21FEB07A | W Mitig - Rock Creek MM-3 | | | | | | | | | | | | | | |
| BR0128 | Adver W Mitig - CAB/TUX Wetland Mitigation MM-4 | 0 | 0 | 12FEB02A | | Adver W Mitig - CAB/TUX Wetland Mitigation MM-4 | | | | | | | | | | | | | | |
| BR0130 | W Mitig - CAB/TUX Wetland Mitigation Constr MM-4 | 263 | 0 | 01JUL02A | 21MAR03A | W Mitig - CAB/TUX Wetland Mitigation Constr MM-4 | | | | | | | | | | | | | | |
| BR0148 | Adver W Mitig - Bladensberg Marina Wetland MM-5 | 0 | 0 | 28MAR03A | | Adver W Mitig - Bladensberg Marina Wetland MM-5 | | | | | | | | | | | | | | |
| BR0160 | W Mitig - Bladensberg Marina MM-5 | 255 | 0 | 08SEP03A | 31AUG06A | W Mitig - Bladensberg Marina MM-5 | | | | | | | | | | | | | | |
| BR0138 | Adver W Mitig - Anacostia East Wetland Mit MM-6 | 0 | 0 | 18OCT06A | | Adver W Mitig - Anacostia East Wetland Mit MM-6 | | | | | | | | | | | | | | |

